VINEYARD LAND SURVEYING & ENGINEERING INC

Construction Schedule/Protocol

November 12, 2026

Re: Epstein #75 Naushon Road, West Tisbury Assessor Parcel 1-35-2
VLS&E Job No. 639-2
DEP No. SE79-490

Dear Board Members,

Per special condition No. 25 of the above Order of Conditions, the following is a construction schedule for the project:

November 18, 2026: Site preparation/Mobilization –

- Deliver excavator, crane mats, bedding stone box and tools to site.
- Remove walkway and fencing from pathway.
- Lay mats within path area for temporary access to beach.
- Track excavator to site with bedding stone box.

Week of November 23, 2026:

- Organize existing boulders for wall construction.
- Sculpt bank for wall construction.
- Deliver bedding stone to site.
- Start construction of wall at east end of site.
- Construction period to last approximately 3 weeks

Week of December 14, 2026:

- Remove bedding box, tools and equipment from project site.
- Grade and rake any uneven beach areas disturbed by equipment.
- Replace wood walkway and fencing in original position.
- Grade rake and restore pathway access.

Please let me know if you have any questions or need additional information regarding this project.

Sincerely,

Reid G. Silva, PE PLS
Professional Engineer
Professional Land Surveyor